EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements and Asphalting to roads in DEO Residency layout and Storm water drain works in Ward No. 07
2	Amount of Work Portion	
3	Estimated Cost	35,00 Lakh
4	Name of contractor	Sri. Sathees (Sathya Constructions)
5	Agreement No.	201/A - 15-04-2015 861/A - 09-07-2015
6	No. and date under which work order issued	15/04/2015 09/07/2015
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	45 days
14	Time now applied for	—
15	Date of recommending time limit applied for	—
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Technical changes in the works Spot BWSSB and UGD line work damage
22	Remarks of the EE with the daily rate of penalty proposed	The completion of work

Assistant Engineer

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

23/3/16

Assistant Executive Engineer
Assistant Executive Engineer
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92